

APPENDIX 1 - Update on Projects approved by Cabinet in July 2019

Project Name	Description	Project cost	CIL funding offered	Update
Godmanchester Roman Gate Doctor's surgery	Extension of existing GP surgery to create 3 new consulting rooms and a treatment room with new waiting rooms/ reception and a platform lift	£1,200,000.00	£107,341.00	Completed.
Godmanchester Mill Weir area green space improvements	Godmanchester Mill Weir area green space improvements	£470,000.00	£200,000.00	Covid-19 has delayed work on the project, but it is still moving forward. Feasibility phase and costings work are underway. The next phase will be procurement. The project is aimed to be started in April-May 2021.
Little Paxton Zebra crossing at Mill Lane near Marble White Court	Installation of a new zebra crossing on Mill Lane near Marbled White Court. General	£45,604.00	£26,000.00	Completed.
Ramsey 3G Pitch	Build a full sized 3G ATP on Ramsey Abbey Foundation land adjacent to OLR.	£600,000.00	£120,000.00	The 3G project was delayed due to archaeology issues and requirements. These have been resolved and the contractors have had approval from the County Archaeologist in regard to their proposed methodology. A provisional mid-March start date is anticipated in order to begin the archaeological works. Confirmation is expected shortly on an updated timetable and completion date to work

				to. Completion expected by the summer.
St Ives Outdoor Centre gym	To use the underutilised badminton courts and provide further fitness provision and specifically “functional training” or “cross-fit” style facilities.	£500,000.00	£50,000.00	Completed.
St Ives Park Extension	The provision of Benches/Interpretation and a feasibility study on the commercial opportunities through the park when fully available plus first years maintenance due to early release	£80,000.00	£80,000.00	This has been subject to some delay. However, work on site is now 90% complete, with cycle path lighting columns all finished. Completion of street furniture and signage is all that is now awaited.
St Neots Improvements to path/cycle route at Riverside Park	Improvements to the path and cycle route at Riverside Park, originated from a pedestrian audit.	£600,000.00	£445,000.00	HDC is now leading this project in partnership with Cambridgeshire County Council. Emergency work was done on the first section. Remaining works are still being procured for completion this year subject to contractor availability and any delays caused by Covid-19.
St Neots Market Square Bicycle parking facilities	New facilities in market square	£10,000.00	£10,000.00	Completed.

<p>Warboys Village hall</p>	<p>Funding towards a new facility</p>	<p>£1,000,000</p>	<p>£200,000.00</p>	<p>This was approved subject to full funding being achieved. Significant progress has been made but full funding still needs to be confirmed. Architect appointed. Pre-application enquiry at the beginning of October to Development Management. Updated proforma submitted 14.12.20. Updated business case provided. Costs to be confirmed once quotes received.</p>
-----------------------------	---------------------------------------	-------------------	--------------------	--