APPENDIX 2

2024/25 Provisional Outturn- Capital Programme

Head of Service	Project Name	Existing/New Bids	Budget Rephase		Year End Rephase		Growth/ Virement	Current Budget	Q3 Forecast	Q3 Actual	Outturn	Over/(Under) Spend	Rephase to 2025/26	Comment on Variance	Comment on requirement to rephase (If rephasing required)
		£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000		
	Bridge Place Car Park Loves Farm Community Centre	0	0	0	0	0	0	0	0	0	0	0	0 0		
	OL Roof Building Efficiency	0 24	0	0 24	0	0	0	0 24	200 134	0 134	16 134	16 110	0 0	PFH LED lighting and Heat Pump to reduce utility costs The budget is reactive, if health and safety works are needed then it will be spent,	Budget people to be replaced to allow consist to identify where
	Health and Safety Works on Commercial Properties	0	0	0	51	51	0	51	0	0	0	(51)	51	no works are currently planned but this may change. Major works will not start until EPC (Energy Performance Certificate) legislation	works are needed Major works will not start until EPC (Energy Performance
rces	Energy Efficiency Works at Commercial Properties	0	0	0	62	62	0	62	0	0	0	(62)	62	· ·	to more confidently prioritise the work required.
Resou	Estates Roof Replacement	0	0	0	130	130	0	130	0	0	0	(130)	130	Sudbury Unit 1 - Carpetright has gone into administration so we cannot claim	The work required will not start until 2025/26.
Corporate	Re-Letting Enhancement Works	0	0	0	500	500	0	500	45	0	0	(500)	500	dilapidation. We have a new tenant lined up so we need strip out the unit back to an empty shell. This work has now fallen into 2025/26. This budget along with Reletting Enhancements may be required for remediation works at Stonehill Huntingdon. Other reactive expenditure may be required for	This work has now fallen into 2025/26.
nce and	Re-Letting Incentives Upgrade/Replacement of Public Toilets	0	0	0	150 10	150 10	0	150 10	0	0	0 5	(150) (5)	150 0	the normal enhancements to encourage tenant takeup if required eg internal works/refitting. £500k of £700k will be spent by end of March, this project fully funded Swim	To be combined with enhancements
Final	Solar Canopy and Triple Glazing	0	0	0	0	0	0	0	500	18	509	509	0	England. Snagging costs that have fallen into 2025/26, this is to be funded from the Capital	
	Fareham Offices Capital Works VAT Exempt Capital Company Share Investment Capita & Payment Portal Upgrade Huntingdon Bus Station - CCTV and Drainage T1 Fixed Asset Module and Invoice Scanning	0 50 0 0 17 23	0 0 100 0 0	0 50 100 0 17 23	0 21 100 11 0	0 21 0 11 0	0 0 0 0	0 71 100 11 17 23	70 0 100 11 14 23	70 0 0 0 8 0	70 0 0 0 8 0	70 (71) (100) (11) (9) (23)	0 0 100 11 0 0	Investment Reserve.	Upgrade work starts in 2025/26
	Total	114	100	214	1.035	935	0	1,149	1.105	236	742	(407)	1.003	-	
Community Services	Disabled Facilities Grants Mobile Devices	1,600 10	138 0	1,738 10	0	(138) 0	0	1,600	1,641	1,241 0	2,163 0	563 (10)	0 10	There was an increase in expenditure in the last quarter, including a substantial amount of accrued expenditure. The complexity of the cases, and the the costs of the adaption works has also risen substantially.	
	Total	1,610	138	1,748	0	(138)	0	1,610	1,644	1,241	2,163	553	10		
Chief Planning Officer	Community Infrastructure Levy Projects Conservation Areas	3,228 0	0	3,228 0	0	0	0	3,228 0	3,070 0	449 0	2,780 0	(448) 0	0	Projects have been delayed due to external factors.	
- 40	Total	3,228	0	3,228	0	0	0	3,228	3,070	449	2,780	(448)	448		
Housing Manager	Housing Fund	1,736	0	1,736	(1,085)	(1,085)	0	651	767	116	347	(305)	305	Two properties still to be acquired. The Council will then be invoiced. This may be split over two financial years.	
ΙΣ	Properies - Main Element Total	0 1.736	0	1,736	(1.085)	(1,085)	0	0 651	767	116	347	(305)	305		
mer	Data Warehouse & GIS	1,736	5	5	16	(1,085)	0	16	0	0	0	(16)	16	The project lead has left the council, project is currently on hold	This project to commence in 2025/26
Custor	Voice Bots Total	0	11 16	11 16	34 50	23 34	0	34 50	0	0	0	(34) (50)	34 50	Work has now started on improving the voice bots in 2025/26	This project to commence in 2025/26

2024/25 Provisional Outturn- Capital Programme

Head of	Project Name	Existing/New	Budget	Original			Growth/	Current	Q3 Forecast	Q3 Actual	Outturn	Over/(Under)	Rephase to	Comment on Variance	Comment on requirement to rephase (If rephasing required)
Service		Bids £000	Rephase £000	Budget £000	Rephase £000	Rephase £000	£000	Budget £000	£000	£000	£000	Spend £000	2025/26 £000		
and Health	Leisure Centres - Future Improvements	300	0	300	61	61	0	361	414	357	410	49	0	Unscheduled large expense at the start of the year on hire & installation of a temporary & new boiler at St Neots Leisure Centre c.£160k, which equates to jus under half the 2024/25 budget, meaning we then had less to spend on planned and reactive maintenance. Unforeseen costs within the project to deliver to the expected standard. The budget of £513k included a minus for the trade-out of equipment of £32k (budgeted). Total expenditure budget was therefore £545k. An additional request for £57k was approved in year, taking the budget to £602k, however the trade out of old equipment (actual £24k) moved to revenue. Outturn would be £593k if this	
sure	OL St Neots and OL St Ives Fitness Equipment and Refresh	513	0	513	0	0	0	513	573	137	623	110	0	was included.	
Ē	OL Ramsey Solar PV Panels	120	0	120 0	0	0	0	120	0	(23)	0	(120)	0	£412k approved for various OL sites by members to be spent from cabinet reserve, therefore no spend against this project	
	OLSI Pitch Replacement Ramsey Car Park	0	0	0	63	63	0	63	63	(23)	0	(63)	63	Drainage issues at site has delayed the start of the project.	The service is requesting budget rephase to 25/26 due to delays is finding a way to fix the drainage issure.
	Total	933	0	933	124	124	0	1,057	1,059	471	1,033	(24)	63		
ions	Lone Worker Software Wheeled Bins	0 254	0	0 254	20 0	20 0	0	20 254	0 254	0 109	0 170	(20) (84)	0 0	Extra income from developers. Working with the workshop to extend the life of assets for as long as practically possible. Meaning that we are delaying procurement while it is more financially	
Operat	Vehicles & Plant	1,896 2,150	429 429	2,325 2.579	1,019	590 610	0	2,915 3,189	2,178 2,432	1,206 1,315	1,350 1,520	(1,565) 0 (1,669)	469 0 469	prudent to maintain and fix existing fleet. Using the expertise of the workshop to help accurately plan procurement bearing in mind the long lead times. Sweating council assets like this is helping to keep costs down.	Some vehicles already in budget so not all underspend is needed to be rephased.
	Disc. Emiliana and				,,,,,										
	Play Equipment Park Fencing	30 13	0	30 13	0	0	0	30 13	30 19	15 19	25 20	(5) 7	0		
	St.Ives Park	0	0	0	80	80	0	80	0	0	0	(80)	80	Awaiting assigned lease from the landowner	Until lease has been passed onto the council, works can not commence.
Delivery	Biodiversity Hinchingbrooke Country Park St Neots Riverside Park Path/Cycle Imps	0	0 2,676 0	0 2,676 0	0 2,581 414	0 (95) 414	0	0 2,581 414	309 414	166 355	704 203 360 27	704 (2,378) (54)		the planning application Fully funded through CIL,	Construction works have yet to commmence, waiting on approval of planning permission
Insights and	Remote Control Rail Mower Parking Strategy Secure Cycle Storage Civil Parking Enforcement	0	0	0 0 0	0 161 0	0 161 0	(161) 0	0	26 0 4	0	0 0	0 0	0	Mower required to meet health and safety regulations Highways - Lining (increased value of works as highlighted in April 2024 report. The Council was presented the option to not pursue CPE, or to enter into the	
-	OWN LANNING EMOTORING	0	0	0	217	217	161	378	810	0	133	(245)	244	Agency Agreement (approved) requiring the council to fund the anticipated overspend as presented)	Works to carry on into 2025/26
	Godmanchester Recreation Ground Works Grant Changing Places St Neots Riverside Park Toilets Total	30 0 0 73	0 0 0 2,676	30 0 0 2,749	0 0 0 3,453	0 0 0 777	0 100 0 100	30 100 0 3,626	30 46 218 1,906	0 46 218 819	0 46 232 1,752	(30) (54) 232 (1,874)	30 0 0 2,737	Ongoing communication with Town Council, budget to remain as contingency Fully funded by MHCLG Fully funded by MHCLG (£78k), SNTC (£125k), CIL remainder	Budget needs to remain as a contingency

2024/25 Provisional Outturn- Capital Programme

Head of Service	Project Name	Existing/New Bids	Budget Rephase	Original Budget		Net Rephase	Growth/ Virement	Current Budget	Q3 Forecast	Q3 Actual	Outturn	Over/(Under) Spend	Rephase to 2025/26	Comment on Variance	Comment on requirement to rephase (If rephasing required)
		£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000		
	Hardware Replacement	100	0	100	0	0	0	100	100	302	94	(6)	6		Additional peripherals have needed to be purchased for users such as docks, cables etc. We have also had requests for non standard devices which come at a higher cost, and RPI of units have also increased so the £5.5% would provide tollerance to improve user experiences of receiving new kit in 2025/26.
	Wi-Fi Access Points	50	0	50	0	0	0	50	0	0	0	(50)	50	The budget was not be spent on Wi-Fi Access Points as this project has closed.	The service is requesting budget rephase and a merge with the EastNet project for 25/26 to support a large project.
	AV Equipment Telephony Replacement	0	0	0 8	60 0	60 0	0	60 8	15 0	0	0	(60) (2)	60 0	Delays in procurement prevented the team from delivering the project in 24/25	The service is requesting budget rephase to 25/26 due to delays in procurement process.
	Public Switched Telephone Network	30	0	30	60	60	0	90	13	10	9	(81)	81	Delays in communication with facilities meant further slippage.	Project timescales with BT run until Sept 2025 - Project is a mulit-year project so needs rephased for (statuatory) project to continue.
CT	Replacement Income Management System	55	0	55	0	0	0	55	49	10	36	(19)	19	The project is coming to a close, commitments were made to spend the budget, however the Council did not receive all goods/services by 31/03/2025 hence the underspend.	As commitments were made, the service is requesting budget rephase to ensure costs incurred by July 25 are covered.
2	Datacentre Racks	40	0	40	289	289	0	329	33	56	36	(293)	299	Procurement has been completed - the decision taken not to award as poor valu for money or over budget. Passed back to Architecture for review and realignment against emerging strategy, hence the underspend.	ICT could not buy a full PFH and EFH server room hardware refresh with the funding available, so the decision has been made that we will continue to sweat the assets while we assess the situation and replace in 2027. The original project was to replace, Racks, Cooling, UPS, Fire suppression, PDU's. However, we will still need to address the UPS, PDU's and in rack Fire suppression at PFH due to age and needs to be done 2025/26.
														The budget relates to a bid placed into 25/26, hence no spend in 24/25. The delivery is planned to commence in 25/26.	As budget relates to a project that will be delivered in 25/26, the service is requesting a budget rephase.
	Server & SQL Server 2012 Migration	10	0	10	10	10	0	20	6	0	0	(20)	20		The service is requesting budget rechase to merge with the
	Windows 2012 Server Replacement UPS Replacement Democratic Services Software	28 0 0	0 0 14	28 0 14	30 6 0	30 6 (14)	0 0 0	58 6 0	8 10 0	16 21 0	0 0 0	(58) (6) 0	58 0 0	This project has closed.	Server 2016 Migration project.
	Total	321	14	335	455	441	0	776	235	413	180	(596)	593		

APPENDIX 2

2024/25 Provisional Outturn- Capital Programme

Capital Receipts
Housing Clawback Receipts

Loans repaid

(3,228)

(300)

(300)

(3,228)

(300)

(300)

4,380 755 5,135 3,182 2,427

d of vice	Project Name	Existing/New Bids	Budget Rephase	Original Budget		Net Rephase	Growth/ Virement	Current Budget	Q3 Forecast	Q3 Actual	Outturn	Over/(Under) Spend	Rephase to 2025/26	Comment on Variance	Comment on requirement to rephase (If rephasing require
		£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000		
	Market Towns Programme	0	200	200	1,091	891	0	1,091	501	0	0	(1,091)	1,091	For Ramsey projects Interlinked projects within Future High Streets project, expected to come in on	To be completed in 2025/26 To be completed in 2025/26 with the exception of the Priory
	Future High Streets Market Town Huntingdon	1,640 0	8,316 0	9,956 0	9,798 0	1,482 0	98 0	11,536 0	2,600 5	1,724 0	4,052 0	(7,484) 0	7,386 0	budget over project lifetime.	Centre.
	Market Town St Ives	0	0	0	0	0	0	0	0	0	0	0	0		
	Sites for SMEs Wayfinding & Info - Digital Screens	0	140 0	140 0	146	(140) 146	0	146	189	72	156	10	(10)	Expected to be within budget on completion.	To be completed in 2025/26
,	Smarter Towns Moores Walk	0	0 17	0 17	0 20	0	0	0 20	0 24	0	10 17	10 (3)	(10)	Project completed funded from Future High Streets. Project completed.	
2	Accelerated Projects	0	0	0	0	0	0	0	0	0	0	0	0		
•	UK Shared Prosperity Fund Rural Prosperity	201 479	(137) 240	64 719	55 476	192 236	0	256 955	104 958	40 0	111 637	(145) (318)	145 321	Budget was re-allocated within program. Budget was re-allocated within program.	To be completed in Q1 2025/26 To be completed in Q1 2025/26
	RPF Business Grants	0	0	0	0	0	Ō	0	350	100	400	400	(400)	Budget was re-allocated within program.	To be completed in Q1 2025/26
	St Neots Masterplan Phase 1	0	60	60	235	175	0	235	230	0	57	(178)	178	Interlinked projects within future highstreets and are expected to come in on budget.	To be completed in 2025/26
	Ramsey Market Hub/Public Realm/Food Hall Market Towns Huntingdon and St Ives (Future Schemes)	300	1,079 0	1,379 0	1,422 603	343 603	0	1,722 603	222 598	26 129	45 599	(1,677)	1,677 4	For Ramsey projects -to be completed FY 25/26	To be completed in 2025/26
	St Neots Market Rights	0	0	0	0	0	0	0		0	250	250	(250)	Funding From Future High Streets. Project completed	
	Total	2,620	9,915	12,535	13,846	3,931	98	16,564	5,781	2,108	6,334	(10,230)	10,134		All budgets to be realigned with funding in 2025/26
	Grand Total	12,785	13,288	26,073	18,917	5,629	198	31,900	17,999	7,168	16,851	(15,049)	15,812		
	Capital Programme Funding														
	Grants and Contributions Disabled Facilities Grants	(1,400)	(138)	(1,538)	0	138	0	(1,400)	(1,597)	(1,597)	(1,899)	(499)			
	Wheeled Bins Market Town Funding (Including future schemes)	(101)	(200)	(101) (200)	0 (1,091)	0 (891)	0	(101) (1,091)	(87) (501)	(87)	(151) (509)	(50) 582			
	Future High Streets	(1,640)	(1,460)	(3,100)	(2,942)	(1,482)	0	(4,484)	(566)	0	(4,626)	(142)			
	Future High Streets Future High Streets	0	(4,830) (2,026)	(4,830) (2,026)	(4,830) (2,026)	0	0	(4,830) (2,026)	0	0	0	4,830 2,026			
	Future High Streets	0	Ó	0	0	0	(98)	(98)	0	0	0	98			
	St Neots Riverside Park Path/Cycle Imps (Rephase) St Ives Park	0	0	0	(414) (80)	(414) (80)	0	(414) (80)	(414) 0	0	(445) (80)	(31) 0			
	Hinchingbrooke Country Park UK Shared Prosperity Fund	0	(1,500) (64)	(1,500) (64)	(1,500) (256)	0 (192)	0	(1,500) (256)	0 (104)	0	0 (100)	1,500 156			
	Rural England Prosperity Fund	0	(719)	(719)	(955)	(236)	0	(955)	(958)	0	(958)	(3)			
	Ramsey Market Hub/Public Realm/Food Hall St Neots Masterplan Phase 1	0	(1,379) (60)	(1,379) (60)	(1,722) (235)	(343) (175)	0	(1,722) (235)	(222)	0	(32)	1,690 235			
	Wayfinding	0	(140)	(140)	(146)	(6)	0	(146)	(189)	0	(107)	39			
	Moores Walk Housing Fund	0 (1,736)	(17) 0	(17) (1,736)	(20) 1,085	(3) 1,085	0	(20) (651)	(24) (651)	0	0	20 651			
	Market Towns Changing Places	ó	0	0	(603)	(603)	0 (100)	(603) (100)	(598) (46)	0	0	603 100			
	St Neots Riverside Park Toilets	0	0	0	0	0	(100)	(100)	(218)	0	0	0			
	Solar Canopy and Triple Glazing Biodiversity	0	0	0	0	0	0	0	(500)	0	(509) (704)	(509) (704)			
	Fareham Improvements	0	0	0	0	0	0	ō	o o	o o	(70)	(70)			
	OLSI 3G Pitch Electric Vehicle Grants	0	0	0	0	0	0	0	0	0	(275) (8)	(275) (8)			
	RPF Business Grants	(4 877)	(12,533)	(17,410)	(15.735)	(3,202)	(198)	(20,712)	(350) (7,255)	(1,684)	(10,473)	0 10,239			
		(4,077)	(12,000)	(17,410)	(10,730)	(3,202)	(190)	(20,7 12)	(1,200)	(1,004)	(10,473)	10,239			
	Use of Capital Reserves						_								
	Community Infrastructure Levy Reserve	(3,228)	0	(3,228)	0	0	n	(3,228)	(3,070)	O.	(2,780)	448			

(3,228)

(300)

(300)

(3,070)

(300)

(300)

(2,780)

(229) (32)

(261)

448

(32)